BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Providing and fixing of LED street lights in ward no 15 in dasrahalli division.
2	Sanctioned Estimate No. & Date	EE(Ele)/DZ/EST/ 14/ Dated:28.02.2017
3	Head Of Account	P3110
4	Work Order No & Date	EE/DD/WO/05/17-18 Dt: 17.05..2017
5	Name Of the Contractor	M/s Praveen Enterprises
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	60 Days
7	Measurement Recorded in	M.B No: 5122, Page No:512140 to 512152
8	Check Measurement of the AEE/EE/on	M.B No: 5122, Page No:512140 to 512152
9	Name of the official incharge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri.K N Babu Reddy
	b) Asst. Executive Engineer	Sri , Rajendra Naik

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs.1500000.00/-	Rs.898080/-	-	Rs.

1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

K.N. Babu

Asst/Junior Engineer.

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Executive .Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone